GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA

UNSTARRED QUESTION NO:2273
ANSWERED ON:18.03.2002
DELAYED PROJECTS
RAGHUNATH JHA

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

(a) whether the Dispute Resolution Board for all major projects has since been constituted;

(b) if so, the details thereof;

(c) whether a number of dispute in the State-run projects have since been settled;

(d) if so, the details and outcome thereof;

(e) the details of projects still pending for implementation/completion alongwith the time since when these are pending indicating the reasons for delay;

(f) whether there is any proposal to abolish some of those projects or other projects which have been pending for a long period of time; and

(g) if so, the details thereof and the reasons for not abolishing them?

Answer

THE MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF STATISTICS & PROGRAMME IMPLEMENTATION (SHRIMATI MANEKA GANDHI)

(a) to (d) The proposal to constitute Dispute Resolution Board for all major projects has not been agreed to by the Government. Therefore, the existing provision for resolution of disputes as per the amended Arbitration and Conciliation Act 1996 will continue.

(e) As on 31-12-2001, 458 projects are under implementation which are on our monitor. Of these, 148 projects are running behind schedule with respect to their revised approved schedule. The reasons for delay varies from project to project; in general, these are:- administrative and procedural delays, delay in land acquisition, delay in award of work contracts, failure of civil contractors, delay in supply of equipment and construction and faulty implementation procedures. The sector-wise break-up of delayed projects along with range of delays are given in the enclosed Statement-I.

(f) & (g) There are 34 projects which have not been able to progress due to various reasons and have been frozen / abolished. The list of such projects along with reasons are given in the enclosed Statement-II.

STATEMENT-I

ENCLOSURE TO THE LOK SABHA UNSTARRED QUESTION NO.2273 DUE FOR 18-03-2002

EXTENT OF TIME / COST OVERRUN IN PROJECTS WITH RESPECT TO LATEST SCHEDULE AS ON 31-12-2001

S.No.	SECTOR	NO.OF PROJ-ECTS APPROVED	TOTAL COST (RS. CRS) LATEST IPATED COST	ANTIC_ OVER - RUN(%)	COST	PROJ. WITH COST OVER RUN NO.	LATEST APPROVED COST	ANTIC- IPATED COST	%INCR- EASE	PROJ. WITH TIME OVER RUN NO.	LATEST APPROVED	ANTIC- IPATED	RANGE (MO)
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
1.	ATOMIC ENERGY	7	10971.3	11310.3	3.1	1	6421.0	6760.0	5.3	3	184.1	184.1	21- 81
2.	CIVIL AVIATION	11	436.5	487.4	11.7	4	131.0	190.4	45.4	5	237.2	242.0	9- 27
3.	COAL	54	10764.0	10646.9	-1.1	3	3127.2	3143.1	0.5	17	5037.6	4907.8	2- 96
4.	FERTILISERS	3	632.8	632.8	0.0	0	0.0	0.0	0.0	1	509.4	509.4	17- 17
5.	I & B	4	215.8	215.8	0.0	0	0.0	0.0	0.0	4	215.8	215.8	30- 57
6.	MINES	3	3783.4	3783.4	0.0	0	0.0	0.0	0.0	3	3783.4	3783.4	6- 30
7	STEEL	7	772.4	807.8	4.6	3	521.3	556.8	6.8	5	684.5	712.3	2- 51

8. PETROLEUM	48	34942.4	34332.8	-1.7	3	2390.0	2584.0	8.1	10	2923.9	2739.5	1-	52
9. POWER	35	46039.2	52058.2	13.1	11	22441.0	28460.0	26.8	12	21271.8	26759.9	5-	48
10. HEALTH & FW	3	710.9	780.9	9.8	1	19.0	89.0	368.0	0	0.0	0.0	0-	0
11. RAILWAYS	201	31489.1	40952.3	30.1	130	19826.3	29427.8	48.4	47	9534.4	12625.6	9-	132
12. SURFACE TRANSPORT	66	36992.3	39080.0	5.6	26	3775.5	5951.8	57.6	30	3075.4	4658.1	1-	132
13. TELECOMMUNICATION	8	521.2	521.2	0.0	0	0.0	0.0	0.0	5	383.6	383.6	3-	72
14. URBAN DEVELOPMENT	8	5247.3	8651.6	64.9	6	5190.7	8595.0	65.6	6	5084.5	8438.2	6-	67
TOTAL	458	183518.5	204261.4	11.3	188	63842.9	85757.8	34.3	148	52925.5	66159.5		

STATEMENT-II

ENCLOSURE TO THE LOK SABHA UNSTARRED QUESTION NO.2273 DUE FOR 18-03-2002

LIST OF FROZEN PROJECTS AS ON 31.12.2001

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY ORGNL (RVSD) (REVISED)	DATE OF APPRO- TED (REVISED)	DATE OF COMMISSIONING ORIGINAL	ANTI- CIPA- TED (REVISED)	COST EXPENDITURE ORIGINAL	ANTICIPATED ON	% OVER ORIGINAL	CUMULATIVE RUN	REASONS
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
	SECTOR: COAL									
	BCCL									
1.	D&F ROPEWAYS DHANBAD BIHAR	4.00 MTY	1987/01	1990/01	N.A.	16.12 21.32	21.32	32 0	4.15	Geomining/ Technologi- cal problems.
2.	PATHERDIH WASHERY:MOD. DHANBAD BIHAR	2.00 MTY	1988/02 1994/12	1992/03 1998/03	1998/03	29.43 48.49	48.49	65 0	8.89	- do -
3.	BLOCK-III OC DHANBAD BIHAR	0.45 MTY	1991/08	1998/03	N.A.	45.97 0	45.97	0 problem.	15.55	Due to fire
4.	VISWAKARMA OC DHANBAD BIHAR	0.7 MTY	1997/08	2001/03	2002/03	44.74	44.74	0 0	0.84	Land and funds problem.
	CCL									
5.	KARMA OC MAHARASHTRA	0.80 MTY	1990/12	1996/03	N.A.	47.40 0	47.40	0 Technological	1.64	Geomining/ problems.
6.	HINDEGIR OC HAZARIBAGH BIHAR	0.78 MTY	1991/03	1995/03	N.A.	41.48 N.A.	N.A.	0.23 Technological		Geomining/ problems.

7. PAREJ EAST UG HAZARIBAGH BIHAR	0.30 MTY	1992/09	1999/03	N.A.	29.34	29.34	0	1.10	Land problem.
8. TARMI OC BOKARO BIHAR	0.50 MTY	1991/05	1995/03	N.A.	29.55	29.55	0	0.23	Geomining/ Technological problems.
9. JIRDIH OC MT	0.60	1991/03	1993/04	N.A.	48.83	48.83	0	-	- do -
SECL									
-									
10. CHURCHA WEST PSLW) UG MADHYA PRADESH	0.65 MTY	1994/12	1998/03	N.A.	48.61	48.61	0	-	Technology to be finalised And approved by DGMS.
ECL									
11. LAUDOHA UG MTY BANKURA WEST BENGAL	0.68	1989/03	1996/03	N.A.	49.34	49.34	0	0.80	Geomining technological problems.
12. RAJMAHAL OC MT GONDA BIHAR	1.5	1996/09	2002/03	N.A.	46.86	46.86	0	-	Less off-take by NTPC and shortage of funds.
MCL									
13. INT-CHP LAJ-KURA SAMLESHWRI ORISSA	5.10 MTY	1991/03	1995/03	N.A.	49.19	49.19	0	-	Funds constraints.
WCL									
14. AMB.RIVER DIVERSION		1993/04	1997/03	N.A.	27.99	N.A.	N.A.	0.01	Geomining/ technological Problems.
NLC									
15. BARSINGAR LIGNITE MINE BIKANER RAJASTHAN	MT 1.7	1991/04	1995/05	N.A.	242.31	242.31	0	24.48	Geomining/ technological problems.
16. BARSINGAR LIGNIE TPS BIKANER RAJASTHAN	MW 2 X120	1991/04	1996/06	N.A.	585.73	664.11	13	5.06	- do -
SECTOR: FERTILISERS									
=======									
HFC									
17. HALDIA FERT PROJ MIDNAPUR WEST BENGAL	THMT 151	1971/11 1981/07	1976/10 1982/04	N.A.	88.03 281.96	790.00	797 180	840.00	Technology failure-being sold to private sector.
SECTOR: MINES									

=======
NALCO

18. WHEEL PROJ. ANGOL-ALUM DHENKANOL ORISSA	NOS. 45000	1997/12	N.A.	N.A.	92.56	92.56 0	0	1.62	Technology issues.

SECTOR: STEEL
=======
SAIL
-

19. MODERN.OF R&S MILL BHILAI MADHYA PRADESH		1993/09	1997/04	2000/12	47.21	47.21 0	0	37.53	Completed.

SECTOR: PETROLEUM
=======
IOC

20. AUG.OF PANIP TAMBALA-JAK.		1999/01	2001/05	N.A.	68.52	68.52 0	0	0.69	Dropped.

HARYANA

SECTOR: POWER
=======
DVC

21. PANCHET HILL II HEP DHANBAD BIHAR	MW 40	1978/01	1983/01	N.A.	16.03	82.09 412	412	49.22	Generation in converntional mode completed decision on Pumped storage Awaited.

NHPC
-

22. KOEL KARO HEP RANCHI/SNG BIHAR	MW 710	1981/06 1991/11	1999/11 1999/11	N.A.	444.67 1292.82	2594.17 101	483	44.60	Funds problem.

NTPC
-

23. FARAKKA STPP-III MURSIDABAD WEST BENGAL	MW 500	1989/09	1995/12	N.A.	603.65	603.65 0	0	-	Phased out due to low demand in the region.

PGCIL

24. KOEL KARO TR . LINE JAMSHEDPUR BIHAR	CKM 215	1991/11	1998/03	N.A.	52.59	52.59 0	0	-	To start only after generation project takes off.

SECTOR: RAILWAYS
=======
DOUBL.

25. KALAPIPAL-PHANDA,WR MADHYA PRADESH	KM 41	1990/04	1995/12	N.A.	53.00	53.00 0	0	2.11	Fund constraints/ Low priority.
26. KARPURIGRAM-SIHO,NER UTTAR PRADESH	KM 26	1993/04	N.A. 1997/03	1997/03	21.00	21.00 0	0	0.48	Frozen.

GC

27. BHILD SAMDRI &SAMDAR-J.PU NR	KMS 306	1990/04	1995/06	N.A.	267.83	188.00 -30	-30	-	Frozen.

RJ,GU

WS&PU

28. CHITRADURG- 1995/10 N.A. N.A. 33.84 33.84 0 - Frozen, but
ROH/POH WAGO 0 not sanction.
FAC,SR
KARNATAKA

SECTOR: SURFACE TRANSPORT
=======
IWT

29. MOD.OF RAJA- SB27000T 1988/07 1993/02 N.A. 66.09 71.34 8 3.91 Funds yet to
BAGAN DOCK SR NO. 1992/12 1995/09 8 be tied up

(CIWTC) 106/YR with Govt. of
WEST BENGAL netherlands.

SECTOR: TELECOMMUNICATION
=======
DOT

30. EIOB EXCH K 1990/03 1994/03 N.A. 27.21 27.21 0 2.01 Frozen.
INSTALLATION 10 0
K.K.NGR
TAMIL NADU

31. INST.E-10BEX K 1992/08 1995/03 N.A. 31.06 31.06 0 - Building wall
AHMEDABAD 8 0 in progress new
Technology.
GUJARAT

VSNL
-
32. INT.NWK MGT. 1996/11 1999/01 2000/05 40.00 40.00 0 -
CENTRE 2000/05 0
MUMBAI
MAHARASHTRA

SECTOR: URBAN DEVELOPMENT
=======
UD

33. C/O TYPE-V, V-98 1995/12 1997/12 N.A. 26.00 26.00 0 - Dropped.
VI QTRS,INA V1-28 0
NEW DELHI
DELHI

34. GENERAL POOL NO. 1985/09 1989/09 N.A. 29.50 62.75 113 1.95 Dropped.
RESIDENCE QR 1016 1995/05 62.75 0
MUMBAI
MAHARASHTRA